

Tim Ryan, Senior Director of Strategic Facility Planning
 tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT

**Glenwood Elementary School TK Increment 1 and 2
 January 17, 2025**

PROJECT DESCRIPTION

Construction of 2 new modular TK Buildings. One is a stand alone building with a double occupancy restroom and teacher work room. The second building has two TK classrooms; each with a double occupancy restroom and a shared teacher work space. Total building construction is 4,531 SF. The project also includes 2 new play areas, game striping and associated site work, landscaping and bio retention areas as well as 4 new lunch shade structures.

PROJECT CONTACTS

SRCS Project Manager: Molly Burke
 Email: Molly.Burke@VPCOnline.com
 Phone: 415-259-9583
 Contractor: JL Construction
 Contact: Nick Marshall
 Phone: 707-836-5702
 Email: nickm@jlcbuild.com

PROJECTED SCHEDULE

Construction Start: June 17, 2024
 Completion: May 2025

PROJECT UPDATE

The exterior is coming together. Last week the TK kids started playing on the new playground! The fencing is all installed. Shade structure and covers are complete. Exterior painting is complete and drinking fountains are installed. Inside the buildings the T-bar ceiling is installed and tiles will be dropped soon. The interior paint is complete and bathroom tile is underway and the white board install is occurring.

