

Tim Ryan, Senior Director of Strategic Facility Planning  
 tryan@srcs.org | (415) 492-3285

### PROJECT STATUS REPORT

**Glenwood Elementary School TK Increment 1 and 2**  
**January 31, 2025**

### PROJECT DESCRIPTION

Construction of 2 new modular TK Buildings. One is a stand alone building with a double occupancy restroom and teacher work room. The second building has two TK classrooms; each with a double occupancy restroom and a shared teacher work space. Total building construction is 4,531 SF. The project also includes 2 new play areas, game striping and associated site work, landscaping and bio retention areas as well as 4 new lunch shade structures.

### PROJECT CONTACTS

SRCS Project Manager: Molly Burke  
 Email: Molly.Burke@VPCSONline.com  
 Phone: 415-259-9583  
 Contractor: JL Construction  
 Contact: Nick Marshall  
 Phone: 707-836-5702  
 Email: nickm@jlcbuild.com

### PROJECTED SCHEDULE

Construction Start: June 17, 2024  
 Completion: May 2025

### PROJECT UPDATE

The exterior of the building's metal roof is installed! Inside the building the bathroom tile is installed and bathroom partitions are in place. Casework is installed and the sinks have been set. Lighting is installed and power to the buildings is on. The mechanical units are being installed and start up will occur soon.

