

Tim Ryan, Senior Director of Strategic Facility Planning
 tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT

Glenwood Elementary School TK Increment 1 and 2
November 22, 2024

PROJECT DESCRIPTION

Construction of 2 new modular TK Buildings. One is a stand alone building with a double occupancy restroom and teacher work room. The second building has two TK classrooms; each with a double occupancy restroom and a shared teacher work space. Total building construction is 4,531 SF. The project also includes 2 new play areas, game striping and associated site work, landscaping and bio retention areas as well as 4 new lunch shade structures.

PROJECT CONTACTS

SRCS Project Manager: Molly Burke
 Email: Molly.Burke@VPCSONline.com
 Phone: 415-259-9583
 Contractor: JL Construction
 Contact: Nick Marshall
 Phone: 707-836-5702
 Email: nickm@jlcbuild.com

PROJECTED SCHEDULE

Construction Start: June 17, 2024
 Completion: May 2025

PROJECT UPDATE

It's raining outside so construction is happening at the interior of both buildings. Walls have been taped and next the walls will be textured and painted. Insulation has been installed and mechanical, electrical and plumbing trades are working on finish trim. The exterior plaster finish and play structure surfacing are currently on hold until the rain stops! But when the weather clears these exterior items will resume.



