

Tim Ryan, Senior Director of Strategic Facility Planning
 tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT

Sun Valley Elementary School TK Increment 1 and 2
November 22, 2024

PROJECT DESCRIPTION

Construction of a new 4,160 sf transitional kindergarten (TK) Building with three classrooms each with a double occupancy restroom. The project also includes TK play yard, 2 new lunch shade structures, relocation of an existing play structure and associated site work. Also included are accessibility upgrades to the existing parking lot and new fire access to the entire campus.

PROJECT CONTACTS

SRCS Project Manager: Molly Burke
 Email: Molly.Burke@VPCSONline.com
 Phone: 415-259-9583
 Contractor: JL Construction
 Contact: Nick Marshall
 Phone: 707-836-5702
 Email: nickm@jlcbuild.com

PROJECTED SCHEDULE

Construction Start: May 17, 2024
 Completion: May 2025

PROJECT UPDATE

It's raining outside so work is focussed on the interior of the TK building where wall framing is complete. Mechanical, electrical and plumbing trades have roughed in the walls and drywall installation is beginning. When the rain stops the contractor will focus on the retaining wall at the back of the school property and begin excavation of the final bio swale.

