

Tim Ryan, Senior Director of Strategic Facility Planning
 tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT
Glenwood Elementary School TK Increment 1 and 2
March 14, 2025

PROJECT DESCRIPTION
 Construction of 2 new modular TK Buildings. One is a stand alone building with a double occupancy restroom and teacher work room. The second building has two TK classrooms; each with a double occupancy restroom and a shared teacher work space. Total building construction is 4,531 SF. The project also includes 2 new play areas, game striping and associated site work, landscaping and bio retention areas as well as 4 new lunch shade structures.

PROJECT CONTACTS
 SRCS Project Manager: Molly Burke
 Email: Molly.Burke@VPCSONline.com
 Phone: 415-259-9583
 Contractor: JL Construction
 Contact: Nick Marshall
 Phone: 707-836-5702
 Email: nickm@jlcbuild.com

PROJECTED SCHEDULE
 Construction Start: June 17, 2024
 Completion: May 2025

PROJECT UPDATE
 Interior finishes continue and are looking great! Plumbing fixtures are nearly complete and ADA accessories and partitions in the restrooms have been installed. HVAC systems are undergoing start-up and pretesting in preparation for commissioning and final inspections. Outside game striping at play areas is scheduled during spring break.

