



Tim Ryan, Senior Director of Strategic Facility Planning
tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT

Glenwood Elementary School TK Increment 1 and 2
April 25, 2025

PROJECT DESCRIPTION

Construction of 2 new modular TK Buildings. One is a stand alone building with a double occupancy restroom and teacher work room. The second building has two TK classrooms; each with a double occupancy restroom and a shared teacher work space. Total building construction is 4,531 SF. The project also includes 2 new play areas, game striping and associated site work, landscaping and bio retention areas as well as 4 new lunch shade structures.

PROJECT CONTACTS

SRCS Project Manager: Molly Burke
Email: Molly.Burke@VPCSonline.com
Phone: 415-259-9583
Contractor: JL Construction
Contact: Nick Marshall
Phone: 707-836-5702
Email: nickm@jlcbuild.com

PROJECTED SCHEDULE

Construction Start: June 17, 2024
Completion: May 2025

PROJECT UPDATE

The improvements along the firelane have been completed. Landscaping and sitework are substantially complete. Interior and exterior punch lists have been distributed and are being completed. Commissioning of the HVAC, electrical and plumbing systems have been completed. Building closeout and acceptance will be coming up.

