



Tim Ryan, Senior Director of Strategic Facility Planning
tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT
Venetia Valley Elementary School TK Increment 1 and May 16, 2025

PROJECT DESCRIPTION
Construction of a new 2,880 sf transitional kindergarten (TK) Building with two classrooms, each with a double occupancy restroom. The project also includes TK play area, game striping and associated site work, landscaping and bio retention areas as well as 2 new lunch shade structures. Also included is a drive aisle at the front of the campus and a Middle School Quad area.

PROJECT CONTACTS
SRCS Project Manager: Molly Burke
Email: Molly.Burke@VPCSONline.com
Phone: 415-259-9583
Contractor: JL Construction
Contact: Nick Marshall
Phone: 707-836-5702
Email: nickm@jlcbuild.com

PROJECTED SCHEDULE
Construction Start: June 17, 2024
Completion: May 2025

PROJECT UPDATE
Both interior and exterior work are substantially complete. Punch lists are about 98% complete and building closeout is in progress. The HVAC , electrical, and plumbing systems are all up and running. The HVAC commissioning is still in progress.

