



Tim Ryan, Senior Director of Strategic Facility Planning  
tryan@srcs.org | (415) 492-3285

#### PROJECT STATUS REPORT

**Sun Valley Elementary School TK Increment 1 and 2  
May 23, 2025**

#### PROJECT DESCRIPTION

Construction of a new 4,160 sf transitional kindergarten (TK) Building with three classrooms each with a double occupancy restroom. The project also includes TK play yard, 2 new lunch shade structures, relocation of an existing play structure and associated site work. Also included are accessibility upgrades to the existing parking lot and new fire access to the entire campus.

#### PROJECT CONTACTS

SRCS Project Manager: Molly Burke  
Email: Molly.Burke@VPCSonline.com  
Phone: 415-259-9583  
Contractor: JL Construction  
Contact: Nick Marshall  
Phone: 707-836-5702  
Email: nickm@jlcbuild.com

#### PROJECTED SCHEDULE

Construction Start: May 17, 2024  
Completion: June 11, 2025



**PROJECT UPDATE**

The work is in its final stages. Landscaping irrigation is complete and trees and plants are being placed. The planting and mulch should be completed next week.. The classrooms are substantially complete, punch lists and commissioning are ongoing but nearly completed. The finishing touches are in progress!