

	<p>Tim Ryan, Senior Director of Strategic Facility Planning tryan@srcs.org   (415) 492-3285</p>
<p><b>PROJECT STATUS REPORT</b> <b>Venetia Valley Elementary School TK Increment 1 and May 23, 2025</b></p>	<p><b>PROJECT CONTACTS</b>  SRCS Project Manager: Molly Burke  Email: Molly.Burke@VPCSONline.com  Phone: 415-259-9583  Contractor: JL Construction  Contact: Nick Marshall  Phone: 707-836-5702  Email: nickm@jlcbuild.com</p>
<p><b>PROJECT DESCRIPTION</b>  Construction of a new 2,880 sf transitional kindergarten (TK) Building with two classrooms, each with a double occupancy restroom. The project also includes TK play area, game striping and associated site work, landscaping and bio retention areas as well as 2 new lunch shade structures. Also included is a drive aisle at the front of the campus and a Middle School Quad area.</p>	<p><b>PROJECTED SCHEDULE</b>  Construction Start: June 17, 2024  Completion: June 11, 2025</p>
<p><b>PROJECT UPDATE</b>  Both interior and exterior work are substantially complete. All systems have been tested and are in operation. Commissioning is ongoing and is projected to be completed by next week. Punchlists are nearly completed and closeout is in progress.</p>	



