



Tim Ryan, Senior Director of Strategic Facility Planning
tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT
Sun Valley Elementary School TK Increment 1 and 2
May 9, 2025

PROJECT DESCRIPTION
Construction of a new 4,160 sf transitional kindergarten (TK) Building with three classrooms each with a double occupancy restroom. The project also includes TK play yard, 2 new lunch shade structures, relocation of an existing play structure and associated site work. Also included are accessibility upgrades to the existing parking lot and new fire access to the entire campus.

PROJECT CONTACTS
SRCS Project Manager: Molly Burke
Email: Molly.Burke@VPCSONline.com
Phone: 415-259-9583
Contractor: JL Construction
Contact: Nick Marshall
Phone: 707-836-5702
Email: nickm@jlcbuild.com

PROJECTED SCHEDULE
Construction Start: May 17, 2024
Completion: May 2025

PROJECT UPDATE
The site concrete and asphalt have all been placed. The site fencing and gates installation is nearing completion and the basketball court striping and play area surface painting is complete. The play structures, benches and tables are all being assembled and installed. The classrooms are substantially complete and punch list work is in progress.

