



Tim Ryan, Senior Director of Strategic Facility Planning
tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT

1. San Rafael High School - Aquatic Center Project Inc. 1&2
2. San Rafael High School - Security Fencing
3. San Rafael High School - Fire Alarm Replacement

4/25/2025

PROJECT CONTACTS

SRCS Project Manager: Hugh Whelan
Email:..... Hugh@Greystonewest.com
Phone: 707-291-2783

Aquatic Center

Contractor: Wright Contracting
Contact: Justyn Holt
Phone:..... 707-206-1297
Email:..... JHolt@wrightcontracting.com

Security Fencing Project

Contractor: Wright Contracting
Contact: Justyn Holt
Phone:..... 707-206-1297
Email:..... JHolt@wrightcontracting.com

Fire Alarm Replacement Project

Contractor: Wright Contracting
Contact: Justyn Holt
Phone:..... 707-206-1297
Email:..... JHolt@wrightcontracting.com

PROJECT DESCRIPTIONS

1. Demolition of existing pool and hardscape, new storm drain.
2. Construction of new security fencing.
3. Replacement of campus wide fire alarm.

PROJECTED SCHEDULE - Aquatic Center Inc. 1&2

Construction Start:.....6/17/24
Completion:7/20/26

PROJECTED SCHEDULE – Security Fencing

Construction Start: 6/17/24
Completion:..... 4/15/25

PROJECTED SCHEDULE – Fire Alarm

Construction Start:.....6/17/24
Completion:8/20/25

PROJECT UPDATES

Aquatic Center Inc. 1&2: This week: Erect steel at Dawg House. Install underslab utilities at the Pump House. Hang curb forms and reinforce upper mat of the Pump House slab. Set forms and fine trim pool walls. Install acoustical panels at Gym-1. Set hollow metal frames at PE building. Install wood nailers at Gym-2 roof. Install insulation and coverboard at Gym 2 roof. Install gutters and single ply roofing at Gym-1 roof. Float/finish bathroom slabs at All Gender RR G103B G131A. MEP roughin at PE building.

Fire Alarm: This Week: Silent testing of new devices.

Security Fencing: Next week: Pour concrete utility cap at track gate footing excavation. Pour footings for track gate post.

