



Tim Ryan, Senior Director of Strategic Facility Planning
tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT

1. Terra Linda High School - Aquatic Center & Support Buildings (Inc. 1 & 2)
2. Terra Linda High School - Wellness Center & DO Restrooms
3. Terra Linda High School - Fire Alarm Replacement
4. Terra Linda High School - Track Resurfacing Project

4/25/2025

PROJECT CONTACTS

SRCS Project Manager:Hugh Whelan
Email:Hugh@Greystonewest.com
Phone:.....707-291-2783
Aquatic Center / Fire Alarm Replacement
Contractor:Wright
Contact:Ryan Smith
Phone:707-292-7422
Email:rsmith@wrightcontracting.com

Wellness Center & DO Restrooms

Contractor:CWS
Contact:Charlie Slack, Jr.
Phone:415-599-6545
Email:charliejr.cws@gmail.com

Fire Alarm Replacement

Contractor:Wright
Contact:Ryan Smith
Phone:707-292-7422
Email:rsmith@wrightcontracting.com

Track Resurfacing

Contractor:Beynon
Contact:Karol Fair
Phone:559-905-4944
Email:kfair@beynonssports.com

PROJECT DESCRIPTIONS

1. Replacement of the existing pool with a new 40-meter competition swimming pool and new athletic facility.
2. Modernization of existing building to create new Wellness Center with its own restroom as well as modernization of existing District Office Restrooms.
3. Replacement of campus wide fire alarm system.
4. Removal and replacement of the existing track surface.

PROJECTED SCHEDULE - Aquatic Center

Construction Start:..... 6/17/24
Completion:..... 4/5/26
Move-in:..... 4/5/26

PROJECTED SCHEDULE - Wellness Center

Construction Start:6/17/24
Completion:9/30/24
Move-in:1/27/25

PROJECTED SCHEDULE – Fire Alarm (PH-1)

Construction Start:..... 6/17/24
Completion:..... 9/3/25
Move-in:..... 8/21/25

PROJECTED SCHEDULE – Track Resurfacing

Construction Start:..... 7/1/24
Completion:..... 9/5/24
Move-in:8/23/24

PROJECT UPDATES

Aquatic Center: Site – This Week: Complete underground utilities blocked by old gas line, replacement of transite fire line
Building K – This Week: Taping of drywall, install tile at bathrooms.
Building H – This Week: CMU install, rough in pipe at CMU.
Buildings S & T – This Week: Footing are being excavated.

Wellness Center and District Office Bathrooms:
Restrooms - DSA Closeout

Wellness Center - DSA Closeout

Fire Alarm: Pending product revision was approved by DSA.

Track Resurfacing: Punchlist phase.

