



Tim Ryan, Senior Director of Strategic Facility Planning
tryan@srcs.org | (415) 492-3285

PROJECT STATUS REPORT

1. Terra Linda High School - Aquatic Center & Support Buildings (Inc. 1 & 2)
2. Terra Linda High School - Wellness Center & DO Restrooms
3. Terra Linda High School - Fire Alarm Replacement
4. Terra Linda High School - Track Resurfacing Project

5/16/2025

PROJECT CONTACTS

SRCS Project Manager: Hugh Whelan
Email:..... Hugh@Greystonewest.com
Phone: 707-291-2783

Aquatic Center / Fire Alarm Replacement

Contractor: Wright
Contact: Ryan Smith
Phone: 707-292-7422
Email: rsmith@wrightcontracting.com

Wellness Center & DO Restrooms

Contractor: CWS
Contact: Charlie Slack, Jr.
Phone: 415-599-6545
Email: charliejr.cws@gmail.com

Fire Alarm Replacement

Contractor: Wright
Contact: Ryan Smith
Phone: 707-292-7422
Email: rsmith@wrightcontracting.com

Track Resurfacing

Contractor: Beynon
Contact: Karol Fair
Phone: 559-905-4944
Email: kfair@beynonsports.com

PROJECT DESCRIPTIONS

1. Replacement of the existing pool with a new 40-meter competition swimming pool and new athletic facility.
2. Modernization of existing building to create new Wellness Center with its own restroom as well as modernization of existing District Office Restrooms.
3. Replacement of campus wide fire alarm system.
4. Removal and replacement of the existing track surface.

PROJECTED SCHEDULE - Aquatic Center

Construction Start: 6/17/24
Completion: 4/5/26
Move-in: 4/5/26

PROJECTED SCHEDULE - Wellness Center

Construction Start: 6/17/24
Completion: 9/30/24
Move-in: 1/27/25

PROJECTED SCHEDULE – Fire Alarm (PH-1)

Construction Start: 6/17/24
Completion: 9/3/25
Move-in: 8/21/25

PROJECTED SCHEDULE – Track Resurfacing

Construction Start: 7/1/24
Completion: 9/5/24
Move-in: 8/23/24

PROJECT UPDATES

Aquatic Center: Site – This Week: Power and data to building R&Q, complete concrete demo at existing pumphouse, dirt off haul.
Building K – This Week: Tile install at large bathrooms. MEP trim and remaining door frame install.
Building H – This Week: CMU install, rough in conduit, boxes, pipe at CMU. Set up cast piers for covered walkway.
Building R/Q – Layout and dig footings.

Wellness Center and District Office Bathrooms: DSA Closeout

Fire Alarm: Conduit install ongoing on swing shift.

